

Newington-Dover 11238L

April 2013 Update



Work Completed – Phase 1 Bridge Deck

In the summer of 2012, Cianbro Corporation and their subcontractors completed the concrete bridge deck for Phase 1, which comprises half of the total width of the proposed bridge.



Work Completed – Phase 2 Substructure Concrete

In January of 2013, concrete work at the Newington Abutment was completed. This finishes the Phase 2 Abutment and Pier concrete work and allows for the complete construction of the Phase 2 structural steel.



Work Completed – Phase 2 Structural Steel Erection

In March 2013, Cianbro Corporation completed the erection of the Phase 2 structural steel connecting the Newington and Dover sides of the bridge.



Work Underway – Phase 2 Precast Deck Panels

Cianbro Corporation is nearly complete with the installation of the precast deck panels for the Phase 2 bridge deck. A 5” concrete overlay will be placed over these panels to complete the bridge deck.



Work Continuing – Dover Side Roadwork

Severino Construction completed a majority of the Dover roadway approach work in 2012. 2013 will include the completion of pavement construction and final roadway details approaching the bridge.



Work Continuing – Newington Side Roadwork

2013 will include the completion of the roadway embankment, pavement construction and final roadway details in Newington. Recent work has included the construction of utility and intelligent transportation system conduits approaching the bridge.



Newington-Dover 11238L Contract

- Upcoming work:
 - Bridge:
 - Completion of the Phase 2 precast deck panels.
 - Construction of the Phase 2 bridge deck concrete overlay.
 - Roadwork:
 - Newington and Dover roadway approaches will be completed in the second half of 2013.